

# **Appendix H**

## **Tentative Construction Programme**

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005												2006												2007											
						N	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
SU00100	Possession of Site	0	03/01/06A			◆ Possession of Site																																			
SU00110	Completion of Section 1	0		20/10/06	-17	◆ Completion of Section 1																																			
SU00120	Completion of Section 2	0		03/10/06	0	◆ Completion of Section 2																																			
SU00130	Completion of Section 3	0		26/11/06	0	◆ Completion of Section 3																																			
SU00140	Completion of Section 4	0		28/02/07	0	◆ Completion of Section 4																																			
SU00150	Completion of Section 9	0		06/09/07	-36	Completion of Section 9 ◆																																			
SU00160	S1: Low level intake pumping station	172*	17/03/06	14/10/06	-11	S1: Low level intake pumping station																																			
SU00170	S1: Gravity drain & rising main	192*	18/02/06	11/10/06	-6	S1: Gravity drain & rising main																																			
SU00180	S1: Trench excavation (Provisional)	35*	06/07/06	15/08/06	41	S1: Trench excavation (Provisional)																																			
SU00190	S2: Desalination plant	207*	10/02/06	20/10/06	-14	S2: Desalination plant																																			
SU00200	S2: Transformer/switch room	111*	22/04/06	02/09/06	18	S2: Transformer/switch room																																			
SU00210	S2: Seawater pumping station	124*	08/03/06	08/08/06	22	S2: Seawater pumping station																																			
SU00220	S2: Seawater intake & discharge pipe	187*	03/01/06A	21/08/06	21	S2: Seawater intake & discharge pipe																																			
SU00230	S2: Retaining wall No.1	109*	10/02/06	24/06/06	4	S2: Retaining wall No.1																																			
SU00240	S2: Lake No.1 and pump house No.1	179*	15/02/06	20/09/06	-15	S2: Lake No.1 and pump house No.1																																			
SU00250	S2: Roundabout and access road	80*	26/06/06	27/09/06	4	S2: Roundabout and access road																																			
SU00260	S3: Existing maintenace building	223*	02/03/06	29/11/06	0	S3: Existing maintenace building																																			
SU00270	S4: Existing admin. building area 1	282*	17/03/06	28/02/07	0	S4: Existing admin. building area 1																																			
SU00280	S4: Existing admin. building area 2	118*	30/06/06	18/11/06	64	S4: Existing admin. building area 2																																			
SU00290	S4: Existing admin. building area 3	169*	13/03/06	05/10/06	0	S4: Existing admin. building area 3																																			
SU00300	S4: Existing admin. building area 4	213*	09/03/06	24/11/06	0	S4: Existing admin. building area 4																																			
SU00310	S4: Existing admin. building area 5	150*	01/03/06	31/08/06	0	S4: Existing admin. building area 5																																			
SU00320	S4: Form 501 FS inspection	17*	09/02/07	28/02/07	0	S4: Form 501 FS inspection																																			
SU00330	S9: Earth/slope construction works	357*	07/03/06	23/05/07	-29	S9: Earth/slope construction works																																			
SU00350	S9: Drainage & Irrigation	356*	13/04/06	28/06/07	-23	S9: Drainage & Irrigation																																			
SU00360	S9: Sand Capping (GH3, 5, 8, 18)	33*	20/07/06	26/08/06	53	S9: Sand Capping (GH3, 5, 8, 18)																																			
SU00370	S9: Sand Capping (GH4, 6, 7)	42*	06/11/06	23/12/06	-4	S9: Sand Capping (GH4, 6, 7)																																			
SU00380	S9: Sand Capping (Remaining)	139*	01/02/07	21/07/07	-31	S9: Sand Capping (Remaining)																																			
SU00390	S9: Grassing (GH3, 5, 8, 18)	48*	16/08/06	12/10/06	100	S9: Grassing (GH3, 5, 8, 18)																																			
SU00400	S9: Grassing (GH4, 6, 7)	32*	18/01/07	27/02/07	21	S9: Grassing (GH4, 6, 7)																																			
SU00410	S9: Grassing (Remaining)	106*	03/05/07	06/09/07	-31	S9: Grassing (Remaining)																																			

As confirmed with CHEC, no dredging works will be carried out in 2006.

Temporary barging point at KSC was commenced in mid-March 06. It will be completed by the end of April 06.

2005												2006												2007											
N	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				

Start Date	28/12/05	Summary Bar	KST5
Finish Date	06/09/07	Progress Bar	
Data Date	21/01/06		
Run Date	01/03/06 15:33		

China Harbour Engineering Co.  
Third Golf Course at Kau Sai Chau  
Summary Programme

Date	28/12/05	Revision	4th Final for Submission	Checked	Tim	Approved	
Date	01/03/06	Revision	Ver 5th (KST5)	Checked	Tim	Approved	
Date		Revision		Checked		Approved	
Date		Revision		Checked		Approved	